

**SJPNL**  
**WATER TESTING LABORATORY**  
**BULK WATER SUPPLY GUMMA SHIMLA 171018**

*Based upon CPHEEO MANUAL*

[Division.....WSD SHIMLA]

**Date: -03-04-2026**

**Sample** [CRAIGNANO]

TIME OF SAMPLING: - 10:40 AM

[Sub Division ...WSSD GUMMA

TIME OF COMENCING: - 02:05 PM

**WATER SAMPLE**

1. Raw Water
2. Filtered Water
- >> **3. Chlorinated Water**
4. Distributed System

**A. PHYSICAL TESTS**

Tests	1 Acceptable	2 Cause of Rejection	3 Result of Sample
1. Temp			15°C
2. Turbidity [NTU]	1	5	0.1 NTU
3. Conductivity	.....	.....	362 µS/cm
4. Total Dissolved solids	500	2000	235.3 mg/l

**B. CHEMICAL TEST**

1. PH	7 to 8.5	Less than 6.5 more than 8.5	8.45
2. Total hardness	200	600	174 mg/l
3. Chlorides	250	1000	26.991 mg/l
4. Total Alkalinity	200	400	148 mg/l
5. Residual Chlorine	02-0.5[mg/l desirable]		<b>2.0 mg/l</b>

**C. BACTERIOLOGICAL TESTS**

*No of coli form Organisms*

*After 48 hours MPN in*

*100 ml water sample*

*NIL*

*NIL*

*.....NIL.....MPN*

*Coli form count should be zero in any sample of 100 ml from water entering the distributed system*

**Remarks**.....

  
Asst. Chemist

Water Test Lab.  
Gumma.

Junior Engineer  
Bulk Water Supply SJPNL  
Gumma, Shimla.

Manager-2  
Bulk Water Supply SJPNL  
Gumma, Shimla.